



DUNTRON AVE - ST LEONARDS
Construction Activity Works - Stage 2 (Building C and D)

Activities	2009					2010					2011															
	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	
Construction of STAGE 1																										
Building A																										
Construct Sub Structure																										
Construct Level 1 - 5 Structure																										
Construct Building Envelope																										
Internal Fitout																										
Building B																										
Construct Sub Structure																										
Construct Level 1 - 7 Structure																										
Construct Building Envelope																										
Internal Fitout																										
Commissioning and Clean Up																										
External Works																										
Completion																										
STAGE 2																										
Bulk Excavation																										
Basement Construction																										
Building C																										
Building D																										
External Works																										

BLUE LINE SHOWS
STATUS OF WORKS
COMPLETE AS OF
26/02/2010.

The above information is a guide to assist the Community Liaison Committee as to the up coming activities for the development. The activities or sequence of works could change as it is dependant on inclement weather, availability of materials and equipment, etc.